

Number	Task	Resource	Start	End	Duration	% Complete	2021			2022			
							Q2	Q3	Q4	Q1	Q2	Q3	Q4
	HJ Phase 3 Construction Schedule 2021-22 Oct 25 2021 Update		5/12/21	10/23/22	515	32							
1	Project Award		5/12/21	5/12/21	1	100							
2	Procure Materials		5/17/21	11/30/21	193	75							
3	Onsite Start Up meeting		7/9/21	7/9/21	1	100							
4	Mob and Prepare Laydown and Fencing	Grade Crew 6 ma Defence Const	7/12/21	8/20/21	40	100							
5	Provisional Clearing / Grubbing 4.5 Ha	Labor Crew-4 ma	9/29/21	10/15/21	16	75							
6	Bear Berry Lane surface preparation, 12000 sq.m., Sub-base and Base Install	Grade Crew-6 ma	7/19/21	9/30/21	73	100							
7	Complete Sewer Tie-ins at Logan, Lucania, carry over to 2022	UG Crew 1- 10 rr	5/1/22	5/4/22	4	0							
8	Install Service to Lot 16, Extra Work	UC Crew 1-10 ma	10/12/21	10/23/21	12	100							
9	Installed Manhole Scrubbers in Existing Manholes	UG Crew 1-10 ma	10/12/21	10/23/21	12	75							
10	All Work from this point forward is material and Weather dependent		10/1/21	10/23/21	22								
11	Demob and Shut Down for Winter		10/23/21	5/1/22	184								
12	Re-Mob for 2022		5/1/22	5/5/22	5								
13	Prep Intersections for Asphalt, Logan, Kennedy, Lowell, Lucania	Grade Crew-6 ma	5/1/22	5/5/22	5								
14	Logan, Kennedy, Lowal, Lucania surface preparation 4000 sq.m.	Grade Crew-6 ma	5/6/22	5/7/22	2								
15	2022 Asphalt and BST	Grade Crew- 6 m and Skookum	5/23/22	6/4/22	12								
16	Sanitary/Water/Services, Bates and Karman, 450 m	UG Crew 1-10 ma	5/1/22	6/10/22	40								
17	Sanitary/Water/Service, Aisek Crescent, 350 m and Rainbow Pathway Watermain Install	UG Crew 2-10 ma	5/1/22	6/10/22	40								
18	Surface Restoration, Bates and Karman, 450 m	Grade Crew-6 ma	6/10/22	6/29/22	20								
19	Surface Restoration, Aisek Crescent, 350 m and Rainbow Pathway restoration	Grade Crew-6 ma	6/10/22	6/29/22	20								
20	Sanitary and Water, Dalton and Bakke, 200 m	UG Crew 1-10 ma	6/15/22	6/29/22	15								
21	Sanitary, Water and Service, Rainbow, 350 m	UG Crew 2-10 ma	6/19/22	7/29/22	40								
22	Sanitary, Water and Services, Dezadeash Lane south, 150 m	UC Crew 1-10 ma	7/3/22	7/22/22	20								
23	Sanitary, Water and Services, Aishihik Lane South, and Hume 200 m	UG Crew 1-10 ma	7/29/22	8/22/22	25								
24	Sanitary, Water and Services, St Elias Lane South, 225 m	UC Crew 2-10 ma	8/3/22	8/22/22	20								
25	Sanitary, Water and Services, Hume Lane South, 200 m	UG Crew 2-10 ma	8/29/22	9/18/22	20								
26	Surface Restoration, Dalton and Bakke, 200 m	Grade Crew-6 ma	7/4/22	7/13/22	10								
27	Surface Restoration, Rainbow, 350 m	Grade Crew-6 ma	7/23/22	8/11/22	20								
28	Surface Restoration, Dezadeahs Lane South, 150 m	Grade Crew-6 ma	7/23/22	8/1/22	10								
29	Surface Restoration, Aishihik Lane, South and Hume, 200 m	Grade Crew-6 ma	8/24/22	9/2/22	10								
30	Surface Restoration, St Elias Lane South, 225 m	Grade Crew- 6 m	9/1/22	9/11/22	10								
31	Surface Restoration, Hume Lane South, 200 m	Grade Crew- 6 m	9/26/22	10/5/22	10								
32	Final Cleanup and Restoration	Grade Crew- 6 m	10/6/22	10/15/22	10								
33	Demob and Shut Down for 2022		10/16/22	10/20/22	5								
34	Complete Remaining BST and Asphalt, 2023	Grade Crew-6 ma and Skookum	10/23/22	10/23/22	1								

● 2023 Completion